



Ref:MT: BVIPL:BL/2266/8/2021/1  
Test order dated :25.08.2021

1/2  
Date :27.08.2021

AJAX Engineering Private Limited  
Plot Nos.: 149, 150 & 151, KIADB Industrial Area, Phase III  
Obadenahalli Village, Kasaba Hobli, Doddaballapur  
Bengaluru - 561203, Karnataka.

### VERIFICATION REPORT ON SELF LOADING CONCRETE MIXER

Customer's Reference : PO No. 3500002149 dated 24.08.2021  
Date of Verification at Site : 18.08.2021  
Project # : Self Loading Concrete Mixer Weighing System  
Site # : Ajax Engineering Pvt. Ltd., Obadenahalli, Doddaballapur  
Verification carried out in the presence of # : Mr. Ashok k from Ajax Engineering Pvt., Ltd.,  
Mr. Chetan Pai from Ajax Engineering Pvt., Ltd.,  
Bureau Veritas Representative : Mr. Manjunatha K.N from BVIPL  
SLCM Details # : Make : AJAX  
Model : CEV-IV ARGO 4800 with Load cell  
Rated Capacity : 4.8 m<sup>3</sup>  
Bucket Capacity : 625 liters  
Technical reference : IS: 4925 – 2004 (Reaffirmed 2015)

#### 1. Aggregate Weighing System :

Actual Load applied (kg)	Reading observed in digital control panel	Error (%)	Permissible error (%) as per IS: 4925 – 2004 (Reaffirmed 2015)
	Ascending order (kg)		
295.41	296	-0.20	± 2
345.52	345	0.15	
395.62	395	0.16	
446.02	445	0.23	
495.71	496	-0.06	
546.44	547	-0.10	
595.99	595	0.17	
645.19	644	0.18	

*Praveen Nayak. S*  
30.08.2021  
**PRAVEEN NAYAK. S**  
Quality Manager



Contd.....



Ref:MT: BVIPL:BL/2266/8/2021/1  
Test order dated :25.08.2021

2/2  
Date :27.08.2021

## 2. Cement Weighing System :

Actual Load applied (kg)	Reading observed in digital control panel	Error (%)	Permissible error (%) as per IS: 4925 – 2004 (Reaffirmed 2015)
	Ascending order (kg)		
295.59	295	0.20	± 1
345.00	344	0.29	
394.66	393	0.42	
446.48	446	0.11	
496.17	495	0.24	
545.83	545	0.15	
596.41	595	0.24	
646.73	647	-0.04	

### Following Guidelines to be adhered during operation of Self Loading Concrete Mixer

- \* Calibration procedure to be followed to obtain the accuracy
- \* The machine was operated for 10 mins. For hydraulic oil warm up.
- \* The machine must be operated with constant engine speed during lifting.
- \* The Operator shall control the initial movement of joystick to avoid jerk during lifting, while calibration and regular lifting operation.
- \* All the rotating joints should be well lubricated

**Remarks: AJAX ARGO 4800 is confirming to IS: 4925-2004 (RA 2015) under clause 6.1.2 for the above tested samples subject to minimum batch capacity of 50% of the Loading capacity.**

# As furnished by the customer.

- Note:
1. The results relate only to the samples tested.
  2. Report shall not be reproduced, except in full, without the written approval of the lab.
  3. Any correction invalidates this report.

**for BUREAU VERITAS (INDIA) PRIVATE LIMITED**  
**Construction Services Laboratory**

*Praveen Nayak. S*  
30/08/2021  
**PRAVEEN NAYAK. S**  
Quality Manager

\*\*\*\*\*

