

Ref:MT: BVIPL:BL/2266/8/2021/3

Test order dated: 25.08.2021

1/2 Date :27.08.2021

AJAX Engineering Private Limited

Plot Nos.: 149, 150 & 151, KIADB Industrial Area, Phase III

Obedenahalli Village, Kasaba Hobli, Doddaballapur

Bengaluru - 561203, Karanataka.

VERIFICATION REPORT ON SELF LOADING CONCRETE MIXER

Customer's Reference : PO No. 3500002149 dated 24.08.2021

Date of Verification at Site : 18.08.2021

Project # : Self Loading Concrete Mixer Weighing System

Site # : Ajax Engineering Pvt. Ltd., Obadenahalli, Doddaballapur

Verification carried out in the presence of #: Mr. Ashok k from Ajax Engineering Pvt., Ltd.,

Mr.Chetan Pai from Ajax Engineering Pvt., Ltd.,

Bureau Veritas Representative : Mr. Manjunatha K.N from BVIPL

SLCM Details # : Make : AJAX

Model: CEV-IV ARGO 4300 with Load cell

Rated Capacity: 4.3 m³
Bucket Capacity: 600 liters

Technical reference : IS: 4925 – 2004 (Reaffirmed 2015)

1. Aggregate Weighing System:

Actual Load applied (kg)	Reading observed in digital control panel Ascending order (kg)	Error (%)	Permissible error (%) as per IS: 4925 – 2004 (Reaffirmed 2015)
345.52	346	-0.14	
395.63	396	-0.10	
446.03	447	-0.22	
495.72	497	-0.26	
546.45	549	-0.47	
596.00	599	-0.51	
645.20	648	-0.44	

Praveen Nowak. S 30/08/2021 PRAVEEN NAYAK. S

Quality Manager

621696

Contd.....

Bureau Veritas (India) Private Limited Construction Services Laboratory

43, 45-47, Pete Chennappa Inds. Estate, 1st Main Magadi Road, Kamakshipalya, Bangalore - 560 079 Tel.: +91 80 23011800 Fax: +91 80 26716833 bangalore.lab@in.bureauveritas.com

Regd. Off.: 72 Business Park, Ground Floor Marol Industrial Area, MIDC, Cross Road 'C' Andheri (East), Mumbai - 400 093. INDIA Tel.: +91 22 62742000 Fax: +91 22 62742008

www.bureauveritas.co.in CIN: U74210MH2001PTC134262 Off./Labs: Ahmedabad, Baroda Bhopal, Chennai, Cochin, Coimbatore Delhi, Goa, Hubli, Hyderabad, Indore Kakinada, Kandla, Kolkata, Mangalore Nagpur, Nashik, Pune, Raipur, Surat Trichy & Visakhapatnam



Ref:MT: BVIPL:BL/2266/8/2021/3

Test order dated :25.08.2021

2/2. Date: 27.08.2021

2. Cement Weighing System:

Actual Load applied (kg)	Reading observed in digital control panel Ascending order (kg)	Error (%)	Permissible error (%) as per IS: 4925 – 2004 (Reaffirmed 2015)
345.00	345	0.00	
394.66	396	-0.34	
446.48	448	-0.34	
496.17	499	-0.57	
545.83	547	-0.21	
596.41	547	-0.10	
646.63	648	-0.21	

Following Guidelines to be adhered during operation of Self Loading Concrete Mixer

- Calibration procedure to be followed to obtain the accuracy
- The machine was operated for 10 mins. For hydraulic oil warm up.
- The machine must be operated with constant engine speed during lifting.
- The Operator shall control the initial movement of joystick to avoid jerk during lifting, while calibration and regular lifting operation.
- All the rotating joints should be well lubricated

Remarks: AJAX ARGO 4300 is confirming to IS: 4925-2004 (RA 2015) under clause 6.1.2 for the above tested samples subject to minimum batch capacity of 50% of the Loading capacity.

As furnished by the customer.

1. The results relate only to the samples tested.

2. Report shall not be reproduced, except in full, without the written approval of the lab.

3. Any correction invalidates this report.

for BUREAU VERITAS (INDIA) PRIVATE LIMITED Construction Services Laboratory

30/08/2021

PRAVEEN NAYAK. S

Quality Manager